

South Carlin Springs Road Safety Study

June 2018

Update to APS & ACTC

Completed

- Pavement markings complete at most intersections
- Easement initiated for relocating 3rd Street ART/WMATA bus stop (design includes a new ADA compliant bus pad)
- Coordination with ACPD on Communications Plan

In Progress

- Completing markings and bollards at intersections along the corridor – within next month, weather permitting
- Eliminating ART/WMATA bus stop across from Campbell ES – effective June 24, 2018
- Pending signage changes to accommodate elongated school speed zone – Summer 2018
- Pending easements and bus pad for the relocation of the 3rd Street ART/WMATA stop – Late-2018
- Pending easements and construction for signalized intersection projects – Late-2018 or 2019

Coming Soon

- Coordinating potential school zone flasher pilot
- Addressing sidewalk overgrowth
- Taking land survey for the design of concrete/permanent curb extensions along corridor
- Initiating other short-mid term action items