

South Carlin Springs Road Safety Study

January 2019
Update to APS & ACTC

Completed

- 30% Design for Campbell Elementary School sidewalk improvements approved by APS
- 30% Design for Campbell Elementary School sidewalk moved to Capital Projects Teams for implementation
- 5th Rd S curb extensions built over Winter Break
- Confirmed that curb extensions at 4th St S and 3rd St S cannot be built out in the short term given drainage constraints
- No updates from ACPD on speed/safety on corridor

Completed

5th Rd S Curb Extensions



In Progress

- Review of overgrowth on County ROW and on personal properties
 - *Target to address by Spring 2019 (TE&O, Parks & Recreation, Code Enforcement)*
- Implementation of Campbell Elementary School sidewalk improvements
 - *Target to build in Summer 2019 (Capital Projects)*
- Repair/reconstruction of unused/uneven ramps along sidewalks
 - *Target to repair/replace in Summer 2019 (TE&O, Water/Sewer/Streets)*
- Implementation of light bulb replacement/upgrade
 - *Target to replace in 2019 (Traffic Signals)*
- Bus pad construction and relocation of the 3rd Street ART/WMATA stop
 - *Waiting on easements, likely later 2019 (Transit)*
- Construction for signalized intersection projects
 - *Waiting on easements, likely later 2019 (Traffic Signals)*

Looking Ahead

- Initiating other mid-term action items
 - Review of 1st St S ART/WMATA Bus Stop
 - Evaluate flexible delineator options
 - Scope the long term study